

Project Update

Generators



Permanent Generator Locations & ATS

- Cheticamp Water Treatment Plant
- Inverness Water Treatment Plant
- Mabou Water Treatment Plant

Work completed includes, panel work, installation of the Automatic Transfer Switches, pads poured, generators installed, inspections, load testing/commissioning is underway.



Permanent Generators – Work Remaining

- Staff training
- Surge protection
- Permanent generator at the Broad Cove Banks Booster Station, Inverness

Expected completion within two (2) weeks, subject to shipping and delivery of parts.



Portable Generator Locations & Camelock Panels

- Whycocomagh Water Treatment Plant
- Port Hood Water Treatment Plant
- Port Hastings Booster Station
- Judique Water Treatment Plant

Work completed includes, panel work, installation of the Camlock Panels, generators purchased, title transferred, inspections, load testing/commissioning is underway.



Portable Generators – Work Remaining

- Staff training
- Surge protection

Expected completion within two (2) weeks, subject to shipping and delivery of parts.